


Congregational Town Hall

Steering Committee: J. Milbrath, J. Lauppe,

J. Greer, M. Mountford, D. Johnson

Sponsors: Leadership Council, Board of Elders, Office of Senior Pastor (J. Salminen)



Agenda

Meeting Objective

How We Got Here

Stage 4 Updates

Schematic Design & Budget Review

Q&A

Today's Objective

To Present Schematic Designs and Revised Cost Estimate of Potential Campus Upgrades for Congregational Feedback

CHARTER REVIEW

Increase
Sanctuary
Capacity

Project
Primary
Objectives

Provide
Dedicated Music
Space

Improve
Technology and
A/V Equipment

Enhance Sanctuary Acoustics

Visually Enhance
Worship Space

CHARTER REVIEW

MDO Impact

Seating Flexibility

Project
Secondary
Objectives


Non-Sanctuary
Ministry Space
Expansion

Narthex Prominence


Building Entrance

- "One Church"

CHARTER REVIEW - STAGES



Upgrades Scope Review



STAGE 4 DELIVERABLES

- 1 Project Scope Design Completion
- Project Budget Establishment
- Financial Plan Development
- Schedule Development
- Voter Approval for Capital Funding

Approved Funding Plan

Item	Available Amount
TX District Loan Proceeds: • (Authorized by the Voters April 3, 2022)	\$250,000
Existing Holding Account Funds (General Savings) • Ensure Account Balance does not Fall Below \$125,000	~\$132,000
Fundraising	To Offset Any Monies Pulled from the Holding Account

Design Update

- **1** Schematic Design Completed
 - * New Organ Ordered
 - * MDO, Families, Choir, Staff, AV Volunteers Input

- 2 Design Development In Progress
 - * Surveyor, Civil Engineer Under Contract
 - * Audio-Visual-Lighting Integrator Selected
 - * Anticipated Budget for Scope Revised

Financial Plan Development

- 1 Initial CEF Loan Approved
 - * Have Not Yet Drawn

- **2** Generosity Consultant Under Contract
 - * Staff, Leadership Engagement
 - * Team and Schedule in Development
 - **3** Planning Needs for Construction Loan

Stage 4 Financial Status

Item	Spend-to-date (Aug 23, 2022)	Approved Budget
Architect	\$17,406.17	
Generosity Consultant	\$20,880	
Communications Consultant Deposit	\$8,975	
Organ Down payment	\$29,585	
Loan Documentation Fees	\$15.41	
Asbestos Survey	\$500	
Property Survey* (under contract)	\$11,250*	
Civil Engineer* (under contract)	\$10,500*	
AVL Deposit (in negotiations)*	TBD	
TOTAL	\$99,111.58 *	\$293,000


NEXT STEPS

 Scope Design Permitting Approval to Select **Move Forward:** Campaign Construction Strategy Special Voters' Integrate Town Loan **Finalize** Solicit Bids Hall Feedback Begin Meeting Budget Generosity Finance Initiative Strategy Construction Construction **Strategy**

Studio Red Architects Presentation












Close-up of Renovated Worship Space Plan





Close-up of Renovated Women's Restroom Plan and New Janitor's Closet



Close-up of Renovated Men's Restroom Plan and Family/Staff Restroom Plan









Renovation Plan


























































Interior Perspective
EPIPHANY LUTHERAN CHURCH
SEPTEMBER 11, 2022





* Easter: April 9, 2023



Total Budget Update

Item	Revised	Previous Budget
Construction Costs	\$1,900,000	\$1,200,000
Soft Costs	\$980,000	\$680,000
Generosity Consultant	\$58,000	\$58,000
Communications Consultant	\$18,000	\$18,000
Loan Legal Fees	\$1,000	
Misc. Support / Contingency (3%)	\$89,000	\$59,000
TOTAL	\$3,046,000	\$2,015,000

